

From: Nishith Dhandha
To: [Nate Hayward](#); [Rena Leddy](#); [Joseph Gallegos](#); [Rudy Aguilar](#)
Cc: [Jasmine Ramos](#); [Lawrence Lin](#); [Robert Gutierrez](#)
Subject: Fashion District 2-week schedule: 4/10 to 4/21
Date: Thursday, April 06, 2017 2:19:45 PM
Attachments: [Construction Schedule 0410-0421.pdf](#)

We will have completed the sidewalk on the west side of Los Angeles St. by 4/10.

Our next section will include the CMC loading area driveway by 4/17. The active driveway will be constructed on the weekend of 4/15. In the next week we will proceed along the east side of Los Angeles St. north of 9th St.

Please see attached 2-week look ahead.

As always Rena, Nate,

Would it be possible to post this information for distribution to the community and/or the affected owners/tenants.

Thanks.

--

Nishith Dhandha
Engineering Division | Landscape Architect
Bureau of Street Services | Department of Public Works
1149 South Broadway, 4th Floor
Los Angeles, CA 90015
O: [\(213\) 847.0974](tel:(213)847.0974) | E: nishith.dhandha@lacity.org

